

**SECOND AMENDMENT TO THE
CONSULTANT CONTRACT ID #A-1819-10
DATED JULY 11, 2018 BETWEEN
MOUNTAIN HOUSE COMMUNITY SERVICES DISTRICT
AND HDR ENGINEERING, INC.**

This Second Amendment (“Amendment”) to the Consultant Contract ID # A-1819-10 dated July 11, 2018 is made and entered into this 11 day of August, 2021 by and between the Mountain House Community Services District, ("MHCS D") and HDR Engineering, Inc. (“CONSULTANT”), and is effective as of the commencement date of this Amendment.

RECITALS

WHEREAS, on or about July 11, 2018, the Mountain House Community Services District and HDR Engineering, Inc. entered into a Consultant Contract # A-1819-10 (“Agreement”);

WHEREAS, the Parties wish to amend the following Sections of the Agreement;

THEREFORE, the parties agree to amend the Agreement as follows:

- 1. Section 1.B of Agreement is hereby amended to read in full as follows:

“CONSULTANT’S Proposal dated May 25, 2018, April 15, 2019 and June 28 ,2021”


- 2. Section 3 of the Agreement is hereby amended to read in full as follows:


“This Agreement shall commence on the date of execution by the MHCS D General Manager, and continue until September 30, 2022, unless said work is completed on a date prior thereto or unless terminated earlier as provided herein.”

Except as set forth above, each provision of the Agreement between the parties shall remain in full force and effect.

MOUNTAIN HOUSE COMMUNITY SERVICES DISTRICT

HDR ENGINEERING, INC.

By: 
Steve Pinkerton, General Manager

By: 
Ronald Perkins

Approved as to Form:

By: 
John Bakker, District Counsel

June 28, 2021

Mr. Nader Shareghi
Mountain House Community Services District
251 E. Main Street
Mountain House, CA 95391

RE: Amendment No. 2 – Construction Inspection and Startup/Commissioning Support for Wastewater Treatment Plant Expansion Project

Dear Mr. Shareghi:


Thank you for the opportunity to amend our contract to provide construction inspection and startup/commissioning services for the Wastewater Treatment Plant Expansion Project (Project).


Originally, the Project was expected to last 18 months from November 2019 to April 2021. However, this timeline was created prior to hiring the Contractor. Once the Project started in February of 2021, the Contractor provided a revised schedule of 34 months from February 2021 to the end of November 2023.

HDR requests an initial 12-month extension of the contract to the date of September 30, 2022. Additional funds will be necessary to complete the work to November 2023 due to the substantial increase in Project length. HDR plans to request an additional extension with more up to date fees in Q2 of 2022.

Please let us know if you have any questions or require additional information.

Sincerely,
HDR Engineering, Inc.


Holly L.L. Kennedy, PE (CA)
Senior Vice President


Ronald R. Perkins, PE (CA), CCM
Project Manager

GD:cs/10192936 (PN)